

## RURAL ECONOMY AND CONNECTIVITY COMMITTEE

### INQUIRY INTO CONSTRUCTION AND PROCUREMENT OF FERRY VESSELS IN SCOTLAND

#### SUBMISSION FROM CALEDONIAN MARITIME ASSETS LIMITED

##### Executive Summary

##### CMAL contends that:

- The vessels ordered are not prototypes and are not new technology. Dozens of vessels of this kind have been built successfully by other shipyards across Europe.
- The choice of fuel, passenger and cargo capacities, extent of on-board facilities and outfitting are questions of policy. CMAL is not a policy-maker.
- Ferguson committed to design, build and deliver hulls 801 and 802 for a fixed price. Ferguson repeatedly suggest that cost over-runs are somehow for CMAL to bear, or to share. No valid reasons for this have been given.
- Ferguson repeatedly complain of design changes – CMAL simply wanted the yard to deliver to the specification that we ordered. It is not a change, when presented with an alternative, to insist that the promised contract specification is met.
- The number of alleged design changes has been grossly overstated. In truth, the yard simply proved unable to fulfil the contract design parameters and commenced fabrication prematurely and at their own risk.
- CMAL are custodians of public money. CMAL cannot make *ex gratia* payments – if we had received legal advice that any claims as presented were properly due, we would willingly have paid them. Having received advice that the claims are entirely unfounded, CMAL cannot then offer gifts.

- CMAL did engage with attempts to mediate the dispute, but Ferguson were unable to articulate a proper basis for any payments to them. Ferguson distracted themselves with the preparation of a claim submission (which must be understood as almost entirely devoid of reference to the two contracts) that was then never pursued.

## **1. Design choice and procurement of the new vessels**

- 1.1. On 8 August 2014, Calmac Ferries Limited ("**CalMac**") issued a 422-page ship specification entitled "Specification of Operational and Technical Requirements" for the project then known as 'Super ECO 1000 Ro Pax Ferry'. This document is commonly referred to as the Statement of Requirements ("**SoR**"). It was an express requirement of the CalMac SoR that the vessels would be dual-fuel LNG.
- 1.2. In preparation of the SoR, CalMac employed a consultant to develop the general arrangement plans, outline drawings and powering studies in what we would describe as the 'Feasibility Analysis' stage. The consultant was a ship design house called OSD-IMT, who produced the initial drawings and propulsion machinery arrangements. A naval architect at OSD-IMT who worked on the SoR subsequently took up a position at Ferguson Marine Engineering Limited ("**Ferguson**").
- 1.3. The SoR was presented by CalMac as the basis of their request to CMAL to procure two new vessels of this specification, and formed the basis of the Technical Specification and General Arrangement ("**GA**") that would be contained in the Invitation to Tender ("**ITT**") issued by CMAL to the market. CMAL then engaged Wartsila to further develop the drawings. Wartsila in turn employed a design house called Houlder and it was this output that was used as part of CMAL's documentation provided to the bidders with the ITT.

## **2. Tender evaluation**

- 2.1. CMAL received the bids from ship builders on 31 March 2015. There then followed by a five month evaluation period. Seven bids in total were tendered by six shipyards – one shipyard submitted two designs. During the tender evaluation period CMAL contracted OSD-IMT to help review the bids. This evaluation was

conducted 'blind' to the identity of the yards concerned. CalMac was also involved in the technical evaluation of the tenders, represented by a naval architect and a marine engineer.

- 2.2. None of the bidding yards complained that the tender GA or tender Specification was insufficient. One bidder expressed concern that the deadweight requirement in the ITT could not easily be met.
- 2.3. The ITT required each bidder to evidence that they had sufficient experience and know-how, to demonstrate that their yard had relevant capability. Ferguson demonstrated this well: they had employed Houlder as their main consultant; Force Technology in Denmark for computation fluid hydro dynamics; and Eatec for environmental aspects. This was a strong team.
- 2.4. Ferguson had very few of their own naval architects. Their approach was to use external designers which is not unusual and had worked successfully for previous projects. Notably, Ferguson employed Houlder as their designer – the company that had supported the creation of the tender design for inclusion in the ITT.
- 2.5. A number of the bidders were known to CMAL having successfully completed new vessels for us. Ferguson had a recent track record of building the smaller innovative and world-leading hybrid vessels for CMAL and had a history of building larger scale ferries at that site.
- 2.6. All bidders had to be capable of meeting the tender Specification in order to qualify – the quality scoring of the tenders was concerned with each bidder's build strategy, team composition and methods rather than their offering competing designs. The cost/quality criteria was made available to the bidders in the ITT.

### **3. Announcement of preferred bidder and price**

- 3.1. Ferguson were the preferred bidder because they produced the most detailed concept design. Ferguson were also the most expensive. The combination of both cost and quality criteria means that the award is not necessarily made to the lowest-price bidder. During the technical evaluation CMAL did have sight of the pricing. It was normal for CMAL to have this information. There was a combined

evaluation spreadsheet which examined cost as well as quality in order to assess the best overall score.

- 3.2. In his testimony to the Committee, Mr McColl alleged that the price of the two vessels was announced by the First Minister prior to the agreement of that figure by the shipyard. In CMAL's view, this is wholly false. We attach as **Annex 1** a time-stamped schedule of proposed billings issued by FMEL to CMAL on the morning of 28 August 2015. The announcement by the First Minister of FMEL as preferred bidder was made on 31 August 2015. We have written to the REC Committee on this subject on 14<sup>th</sup> February 2020.
- 3.3. The structure of milestone payment events and values shown at clause 50 of the contracts was requested by Ferguson and not dictated by CMAL. During the preferred-bidder phase, CMAL agreed that Ferguson could receive significant payments (24.95% of the price) at a very early stage in the build programme, in order to allow orders for major equipment to be placed in Euros during 2015 and so to mitigate currency risk for the yard before the Brexit referendum in June 2016.

#### **4. Specification and GA**

- 4.1. Following the Feasibility Analysis stage, CMAL issued the tender package to all bidders in order to outline our requirements and for the yards develop their proposals. The first page of the tender Specification says that the design is provided for guidance only and designs and drawings are to be fully developed as the project continues.
- 4.2. The vessel Specification (Annex B) and GA (Annex D) appended to the contracts were prepared by Ferguson. These were their documents, not CMAL's. Ferguson ought to have well understood that the GA had to be further developed as is standard in any other shipbuilding project.
- 4.3. In their detailed quality submission, Ferguson makes clear that they understood what these responsibilities were. The overview provided with their Specification states: "Following a successful tender and contract award *this Specification, Classification and other Approved Design Documents, Makers and Buyers information will be fully developed by the Builder into a full set of detailed design and production data, drawings and documents* taking into consideration Buyer's

*comments and preferences as well as all Classification, Flag State, Makers and other regulations and requirements... ..It is understood that anything not mentioned in this specification, but required by the regulations will be supplied and installed by the Builder, at the Builders expense." (our emphasis)*

## **5. Build phase duration**

- 5.1. Ferguson offered a thirty one month build duration which we considered to be generous but prudent, included an allowance for contingencies such as arising from the intended redevelopment of the yard facility.
- 5.2. The legacy Ferguson Shipbuilders had previously delivered a number of larger vessels from this site, including "ISLE OF MULL" (1987) and "ISLE OF LEWIS" (1995) and a number of large ferries for other ship owners. We also gave consideration to the build phase duration of the "HEBRIDES" project (1999-2001) at Ferguson Shipbuilders, in order to assess a realistic timeline for the build of hull 801 and hull 802 on those premises.

## **6. Ship design process – general**

- 6.1. The start of the design process is for the operator of the vessel to identify their requirements –dimensions, speed, cargo, passenger numbers, facilities, quality standards and such like. It is the responsibility of each bidding shipyard to carry out sufficient preparatory work to satisfy themselves that a vessel meeting the tender requirements can be built (and at what duration and cost) and then, if successful, to prepare a detailed design to meet the buyer's requirements following contract award.
- 6.2. In an attempt to clarify the terminology and chronology for the Committee members, we would describe the sequence of events as follows:
  - (1) the buyer (in this case, CMAL) undertakes a feasibility analysis of their customer's (in this case, CalMac) statement of requirements;
  - (2) the buyer issues a public invitation to tender;
  - (3) builders submit their tender bids including their concept design in fulfilment of the stipulated criteria (length, speed, carrying capacity, fuel consumption, etc);

- (4) the buyer awards a contract to the successful bidder;
- (5) the builder prepares a basic design, in development of their concept, and a detailed design;
- (6) the builder commences fabrication.

6.3. Even the basic design stage of a ship is a complicated process usually requiring many iterations to achieve the buyer's requirements – this is described as the "design spiral". There are often competing requisites that need to be resolved e.g. the shape of the ship's hull has to be such that the vessel will float at a desired draught with a specified weight of cargo (the deadweight) and while also achieving certain speed and fuel efficiency parameters. Under normal circumstances the shipyard will fully design the vessel prior to building it.

6.4. When construction work commences, until the vessel is completed, the buyers and Class and flag authorities will be on site to ensure the ship is constructed in line with the agreed and approved plans, and to the agreed and required standards.

## **7. Inadequacy of the conceptual design or "unforeseen complexity"?**

7.1. It was Ferguson's own design that formed their bid. The next stage for the yard is to design the vessel under the contract. The occurrence of change to the concept is normal in any shipbuilding project as the detailed design work has not been done at that stage, that being the responsibility of the shipyard. Months of effort have to be put in because detailed design is almost never done in advance of contract award. FMEL accepted their role to design the vessels in this way when they knowingly and willingly signed the contracts.

7.2. All bidders were deemed to understand the principle of design-and-build and that the tender design provided in the ITT simply proved that a vessel of this type could be achieved following the CalMac SoR and the CMAL Feasibility Analysis. It was up to each shipyard to persuade themselves that they were capable of building these ships. A mature and final design was the sole responsibility of the winning tenderer, following contract award.

- 7.3. Mr van Beek was critical of the 'maturity' of the tender design and critical of CMAL for 'letting' the contracts early. However, it was Ferguson that signed up to deliver this design for a fixed price and timescale. Neither Ferguson nor any of the other bidders complained that the tender design was insufficient, somehow lacking or 'immature'.
- 7.4. Ferguson's pursuit of cost over-runs was first notified among the heads of claim described in a Variation to Contract ("**VTC**") spreadsheet presented to CMAL in July 2017. These allegations were elaborated in Ferguson's letter of 11 December 2017 and by which time were presented as "cost impacts" arising primarily from "*unforeseen complexity*". That is, unforeseen by Ferguson.
- 7.5. When the VTC claim was further re-stated in Ferguson's letter of 11 April 2018, describing "*the total cost impact which has arisen due to the complexity and unforeseen circumstances of the build*" at some £27.4 million, there is no mention of inadequate concept design (and no mention of any implied term). CMAL heard again the complaint of costs arising from things that Ferguson – candidly, admittedly – did not foresee.
- 7.6. Having viewed footage of Mr McColl being interviewed on television, our interpretation of that footage is that he acknowledged that Ferguson wrongly assumed the extent of the design development responsibility of the Builder.<sup>1</sup> His words are consistent with the view of CMAL that Ferguson had, possibly from the outset, underestimated the task entrusted to them. The prolonged insistence on "*unforeseen complexity*" as the basis of claims for compensation reveals that Ferguson did not fully understand the scale of the project.

## **8. Collaborative working and concessions by CMAL**

- 8.1. Much was made by the former Ferguson management in their evidence to the Committee that working "in a collaborative way" was required by the ITT, and implied that this not been forthcoming from CMAL. In fact numerous examples can be given of CMAL supporting the yard and without any benefit to CMAL (and indeed to it's detriment) conceding to various commercial and technical requests

---

<sup>1</sup> "We wrongly assumed that all of the detailed work that would have to go into the development of a specification had been done." (STV News, 6 December 2018)

from Ferguson – in the spirit of a shared ambition to achieve delivery of the vessels on time and on budget.

- 8.2. Agreeing the vesting of property in lieu of full refund guarantees (October 2015):  
The ITT required security for the pre-delivery instalments made to the shipyard by way of refund guarantees provided by a first class international bank. No exception was taken to this requirement by Ferguson in their bid. During the preferred-bidder phase, Ferguson insisted that the maximum guarantee coverage that they could support was 25% of the instalment value, and CMAL reluctantly accepted a vesting of property by way of alternative security.
- 8.3. Agreeing to replace refund guarantees with surety bonds (November 2016):  
Addendum No.1 to the contracts is an acceptance by CMAL of the replacement of the 25% refund guarantees provided by Investec with surety bonds provided by an insurance company called HCCI. This change was requested by Ferguson, following representations by Clyde Blowers to CMAL, in order to improve their working capital position.
- 8.4. Agreeing to amend milestone payments structure to ease cash-flow (May 2017):  
Addendum No.2 to the contracts is the allowance by CMAL of accelerated payments to Ferguson and a restructuring of the milestone events and values, despite faltering progress on the vessels. This change was requested by Ferguson, following representations by Clyde Blowers to CMAL and to Government, in order to improve their cash-flow position.
- 8.5. Agreeing not to cancel the contracts upon the initial expiry of the surety bonds (November 2018): At the request of Ferguson, CMAL granted a significant indulgence to the yard by allowing it to complete the vessels by the revised cardinal dates programme issued by Ferguson on 27 June 2018, namely by 21 June 2019 ("GLEN SANNOX") and 10 March 2020 (Hull 802) respectively. This non-contractual and voluntary grace period, during which CMAL agreed not to cancel the contracts for lateness, allowed HCCI to extend the validity of the surety bonds issued for both vessels beyond their original given expiry date of 31 December 2019. Ferguson had committed to deliver by these revised cardinal dates and CMAL afforded the yard the chance to do so.



8.6. Agreeing to material reductions in the technical specification: These include a reduction in the deadweight or carrying capacity by 77 tons; an increase in length of Hull 802 by over 2 metres (reducing manoeuvrability and interchangeability of the vessels between routes); and removal of the portside mid-ships passenger lift.

## **9. Attempted mediation and expert determination**

9.1. We strongly refute the assertion by Mr McColl to the Committee that CMAL refused to engage with a mediation process or to negotiate mediation terms<sup>2</sup>. In September 2017, CMAL agreed to submit to a mediation process; in October 2017, CMAL agreed with Ferguson the chosen Mediator. CMAL and Ferguson then jointly agreed a draft mediation contract and associated details including procedural rules, timescales for exchange of documents, the location of the meeting and the attendees for both parties. CMAL wanted the mediator to have experience of shipbuilding projects and our preferred candidate was unavailable for some time. The process did not continue only because Ferguson were unable to express legal reasons for payment to them beyond "unforeseen complexity".

9.2. We believe that Mr McColl's complaint to the Committee in this context that CMAL should have behaved more like a commercial organisation misses the point. Without contractual reasons for payment – none were ever given – no private sector contractor can sensibly expect many tens of millions from a public sector customer without justification. This was explained to Ferguson at that time.

9.3. We also strongly refute the suggestion of Mr McColl to the Committee that CMAL was unwilling to engage in an expert determination of the dispute. In March 2018, Ferguson provided a report to CMAL criticising the adequacy of the design within the ITT and explaining what their consultant considered particularly innovative and complex about the project.<sup>3</sup> CMAL agreed with Transport Scotland to commission a naval architecture expert to provide a second opinion on the matter and to consider the claims made in the report instructed by Ferguson. The report received by CMAL was engaged by a London shipping law firm for added

---

<sup>2</sup> McColl: "CMAL refused to agree terms for that"; "CMAL would not agree to any terms of reference that would address the issues that we were trying to mediate on" (5 February 2020).

<sup>3</sup> Report by BCTQ, Section 2 of the Submission to the REC Committee by the former Management Team of FMEL, 5 February 2020.

independence and objectivity. This report found that hull 801 and 802 were not particularly innovative and that the complexity of the design should have been foreseeable to Ferguson.

- 9.4. CMAL also took detailed formal guidance from the London shipping law firm as to whether an expert determination of the dispute was advisable. Clear advice was received that expert determination was not suitable because the parties' fundamental disagreement was a legal question (whether Ferguson was entitled to additional payment) rather than a technical matter. In addition, it was advised that given the very substantial value of the claims for payment then presented by Ferguson – £17.3 million – the issues were more appropriate to be determined in Court than by a technical expert. CMAL invited Ferguson on numerous occasions to raise their claim for payment at the Court of Session.

## **10. Alleged design changes by CMAL**

- 10.1. In their frequent publicity statements during 2018 and in repeated statements to the Committee, we would contend that Mr McColl<sup>4</sup> and Mr Marshall<sup>5</sup> have significantly exaggerated the extent of design changes proposed by CMAL.

- 10.2. At the point of Ferguson entering Administration in August 2019 there had been 111 proposed changes to the contract Specification. Of these, 30 were cancelled, declined or not progressed. Of the 81 remaining, 35 were requested by CMAL and 46 were initiated by Ferguson. The combined effect of these changes, across both vessels, is £1.55 million or 1.6% of the intended build cost. This is comfortably within our allocated contingency budget which is 3%.

- 10.3. It is not a change, when presented with an alternative, for a customer to insist that the specification promised by their contractor is fulfilled. Chris Dunn

---

<sup>4</sup> McColl: "*Changes kept coming in from CMAL*"; "*CMAL was sending constant changes to the basic specification*"; "*There were hundreds of changes*"; "*there were just too many changes for us to take care of*"; "*the continual changes that have come through*"; "*...just one example of thousands*" (5 February 2020).

<sup>5</sup> Marshall: "*hundreds of changes had happened from what we had bid against*"; "*the continual change that we were encountering*" (5 February 2020).

appeared to accept this logic.<sup>6</sup> This is also the view expressed by Tim Hair on the topic.<sup>7</sup>

10.4. Choice of main engines: The origins of Clause 49 of the contracts come from the speed and power calculations which were part of Ferguson's tender submission. Ferguson was unclear at the ITT stage what their final powering would be in order to achieve the contracted speed of 16.5 knots. In their bid Ferguson proposed a range of potential engines which could be installed. The outcome was unclear and needed further work to determine the final powering. Once this was completed, the final engine size could be determined. It was not a change initiated by CMAL and is completely separate to the VTC. The choice of main engine was made after the model tests were concluded at the tank facility in Vienna – this is the responsibility of Ferguson and not CMAL.

10.5. Deadweight and draft: It is ordinary for CMAL to specify the deadweight. In the tender bid from Ferguson the shipyard confirmed they could achieve the deadweight of 900 tonnes at 3.4m draft but then 4½ months after contract signing said they could not. Ferguson proposed to reduce the deadweight by 300 tonnes – that is, a reduction in the cargo carrying capacity by a third. However, after some more work by Ferguson they proposed a reduction (by 77 tonnes, an 8% reduction) which was eventually accepted.

10.6. The design draft was clearly shown in the ITT, the Ferguson bid and the contract itself, and was always a critical item. What is alleged to be hindrance and interference by CMAL is the result of Ferguson's inability to meet essential contract requirements – their design was too heavy.

10.7. The design changes proposed by Ferguson would have had a significant negative impact on CalMac's operations. Given the significance of the suggested reduction both CMAL and CalMac took time to carry out an 'Operational Impact Assessment' across 15 separate ports i.e. a detailed study of how the reduced carrying capacity of the ships would affect their intended trade. The ports were listed in the contract Specification – Ferguson knew exactly where these vessels

---

<sup>6</sup> Dunn: "*We don't like that' is not a change*"

<sup>7</sup> Hair: "*In my view, the owner's observations that were reported were not changes—they were areas in which CMAL had raised concerns about what had been carried out and its compliance with the contractual or concept design.*" (22 January 2020)

would be calling and the manoeuvring and draft limitations at each of the locations. In short, Ferguson made a major change proposal four months into the contract. It was not a change initiated by CMAL, and required time to be fully considered.

10.8. Most critically in the context of this project (none of which relates to alleged design changes said to have been initiated by CMAL) until the lightship, deadweight and hence draft are established Ferguson could not establish the power needed to achieve the contracted speed. As above, satisfying the essential draft restriction and speed requirement was the challenge for the shipyard, not their customer.

## **11. Ferguson claim for additional payment – December 2018**

11.1. The HKA claim document presented by Ferguson to CMAL in December 2018 (the "**Claim**") of which we understand the Committee has received extracts<sup>8</sup> has been considered in detail by leading specialist lawyers and by Senior Counsel on behalf of three interested participants (CMAL, Scottish Government and the Administrators) and, based on that advice, we have concluded that they are without foundation.

11.2. The contracts for design, construction and delivery of hull 801 and 802 contain detailed clauses and provisions for variations to the design and the ways in which the Builder may claim additional time and/or money. None were ever followed. It must be understood that the Claim is not based on those terms of the contracts but instead hinges entirely on an alleged "implied term" of 'non-hindrance'.

11.3. It is said that implied terms are not worth the paper they are not written on, sometimes described as "the last refuge of the desperate". More significantly it must be asked why having spent some £650,000 on professional fees in preparing the Claim, Ferguson did nothing with it. CMAL invited Ferguson to raise legal proceedings to justify their Claim, which was never progressed.

---

<sup>8</sup> Part 2 (also referred to as Section 4) of the Submission to the REC Committee by the former Management Team of FMEL, 5 February 2020.

11.4. We attach as **Annex 2** our letter to Ferguson in response to the Claim, dated 4 March 2019. This letter rebuts entirely the HKA claim document. No substantive response was ever received from Ferguson to our rebuttal letter.

11.5. Even were the 'implied term' well founded, the Claim for delays and additional costs incurred is almost entirely founded on a hypothesis of events that never happened. As explained in paragraph 12c) of Annex 2, a majority of the Claim is premised (and periled) on the contention that Ferguson required to alter the block sequence of manufacture for hull 801 because of changes and interference by CMAL. It is alleged that, but for the alleged changes and interference by CMAL, the vessels would have been built stern-first. In truth, no change in the block sequence occurred – the vessels were always intended to be, and were in fact, assembled from mid-ships.

11.6. We attach as **Annex 3** the Cardinal Dates Programme issued by Ferguson dated 14 December 2015 – at the very outset of the project – which shows for both vessels the fabrication of the mid-ships blocks first.<sup>9</sup> This sequence also founds the Milestone Events described in the contracts at Clause 50 as establishing up to 50% fabrication. The stern-most blocks are numbered 1, 2 and 3 can be seen were always programmed to be assembled after the 50% fabrication milestone had been reached.

11.7. Meetings continued regularly between the CEOs of both companies. However when the unsubstantiated and non-contractual claim of £17.3 million was presented in July 2017 it was clear that there needed to be a robust paper trail, because we anticipated litigation. Given the sums involved and our role as custodians of public funds, we were from that moment onwards on a "pre-litigation" footing. That approach was prudent, given the £66 million claim presented against CMAL in December 2018.

## **12. Alleged interference in the design process by CMAL**

12.1. CMAL's embedded site team are there as they would be for any kind of project. The site team are engaged in plan approval and normal activities, through the iterative process as we say that the design 'matures'.

---

<sup>9</sup> blocks 5 and 6, then blocks 7 and 8, then blocks 4 and 9.

12.2. Since the two vessels are supposed to be identical the plan approvals and all such processes only happen once. When approving a drawing that means it is approved for both hulls. There is one approval document for both vessels.

12.3. CMAL have not revised or interfered with the yard's design. Ferguson is wholly responsible for their design and CMAL simply comment on the design and highlight where matters do not meet the technical specification. That is ordinary, and is the Buyers contractual entitlement.

12.4. There was no interference by CMAL during the design phase and there were no material changes proposed by CMAL which were unusual or out of the ordinary. The communication between the parties in the early years of the project was normal and business-as-usual. We suggest that what was later alleged to be interference with the engines and propellers were problems encountered simply because the Ferguson design of the vessel could not satisfy the draft restrictions.

### **13. Alleged delays in approval by CMAL**

13.1. Any comments made by the CMAL site team do not deem the work compliant with the contract Specification. Drawings have been submitted by Ferguson and if construction has commenced without CMAL's approval (or Class approval) that may result in re-work and the vessels not meeting the technical Specification. By raising comments and questions CMAL are assisting the yard and checking the Specification. The responsibility for compliance with the Specification nonetheless rests with the Builder.

13.2. There is a duty on the Builder to manage any alleged interferences and promptness of comments as well as the appropriateness of any changes requested. The back and forth nature of queries between the parties is ordinary. The yard's role is to encourage responses and to effectively project manage the process.

### **14. Modifications and change process**

14.1. FMEL are entitled to submit claims for additional time and money in accordance with the contracts. To date, CMAL have received no notices for additional time and money under Clause 24 and 26 of the contract. Clause 24 is clear: " *The*

*Builder shall, as soon as possible after receipt of the written request for modifications or changes, give the Buyer a written proposal of the consequences of implementing such modifications and/or changes. These consequences may include changes in the Contract Price, Delivery Date, capacity, draft, speed, fuel consumption, or any other provisions of this Contract.*" – if the proposition of numerous changes initiated by CMAL were true, it is surprising that no such notices were ever given by Ferguson.

14.2. We suggest that the failure by Ferguson to have adopted the Clause 24 mechanism for payment and time for any such changes is consistent with our view that the changes were in truth initiated by Ferguson in its attempt to settle their design to meet the key requirements of the Specification, and were not proposed by CMAL at all.

14.3. To be sure, no formal notices have been received by CMAL from Ferguson with reference to the process under Clause 24 of the contracts.

## **15. Choice of Classification Society**

15.1. In the ITT, a choice of Classification Society was offered to bidders, either DNV GL or Lloyd's Register. The bid from Ferguson elected Lloyd's Register ("LR").

15.2. The former management of Ferguson contend in their submission to the Committee that LR was a contractual requirement – that is true, but it was not a requirement of the ITT. Part I, Box 8 of the contracts shows LR because that was populated with the choice made by Ferguson in their bid.

15.3. The process under Clause 26 of the contract allows for claims to be made by Ferguson for additional time or money if there are changes in rules or regulations which become compulsory arising after the date of the contract. No such claim has ever been presented by Ferguson under this provision.

## **16. Luke van Beek**

16.1. In his testimony to the Committee, Mr van Beek confirmed that he has no experience of building ferries or any other kind of ships in a civilian context. On this basis, CMAL would argue that he was not in a position, either at the time of his engagement or subsequently, to provide suitably relevant comment. It

appears to CMAL that Mr van Beek personally sanctioned the draw-down of £30 million public funds against designated progress events that were never fulfilled by the shipyard.

16.2. Mr van Beek also confirmed to the Committee that arbitration was his recommended course of action, which appears predicated on the assumption that the Ferguson claim had a legal basis. It did not. Arbitration would have been a distraction and a sticking-plaster for what CMAL contends were management failures which we believe the Project Review Board report describes in extremely measured terms.

16.3. Mr van Beek met with CMAL representatives only twice. The first was an informal introduction; at the second Mr van Beek was pressed to explain why drawdown payments from the second Government loan were continuing to be made when no progress was evident in the construction of the two vessels. Contrary to the suggestion by Mr van Beek, CMAL was not sighted on the reports that he was providing to Directorate General Economy. He was appointed by DG Economy, not by CMAL or Transport Scotland.

16.4. At a meeting on the 24 January 2019, Mr van Beek advised Scottish Government officials and CMAL that all activities in the most recent cardinal date programme issued by Ferguson on 27 June 2018 had been completed successfully on time. These major activities and their planned completion dates are given in the table below:

<i>Activity</i>	<i>Date</i>
Shore Power Supply Tests	30/07/2018
First Run Auxiliary Engines	09/11/2018
Commission Systems	09/11/2018
First Run Main Engines	21/11/2018
Generator Load Tests	07/12/2018
Engine and Generator Power Management Tests	03/01/2019



16.5. CMAL asserts that none of the activities in the above table were complete whereas our contention is that Mr van Beek advised at the meeting that they were complete and that the yard were on track. We would further contend that, to this day, these activities remain unfinished. CMAL asked if Mr van Beek had witnessed these events as being completed – and it is our contention that he could not answer.

16.6. CMAL cannot agree with the contention that a 'design freeze' was appropriate, because the shipbuilder's design was and is still incomplete. You cannot freeze a design that had not been finished.

## 17. Causes of failure

17.1. CMAL's assertion is that Mr McColl had himself acknowledged that Ferguson wrongly assumed that all of the detailed work that would have to go into the development of a Specification had been done.

17.2. The Ferguson build strategy was clear at the tender stage but subsequent to the contract signing the strategy was changed by the newly appointed management team. Ferguson deviated from normal shipbuilding practice by commencing fabrication before their design was settled.<sup>10</sup> In our analysis, it was this decision that caused Ferguson to run out of money and progress upon the vessels to reach a standstill. This is consistent with the statement of the FMEL former management: "*Work proceeded on the hull before the necessary design decisions were worked through*".<sup>11</sup>

17.3. The "design spiral", the iterative and demanding process in which numerous competing criteria must be satisfied before the design can be 'settled' sufficient for construction to begin – was and is fundamentally a Builder's obligation.

---

<sup>10</sup> Among the documents released by Scottish Government on 18 December 2019 is a CMAL update report to the Network Strategy Group (14 November 2016) which precisely anticipates this difficulty: "*In their efforts to meet milestones for tonnage, the yard are fabricating units without always having the final approved drawings, as such modifications are already required to some structural members on the already fabricated units. In addition very few parts of the units fabricated so far have been offered to the Classification Society for survey.*"

<sup>11</sup> Paragraph 5 of the Executive Summary of the Submission to the REC Committee by the former Management Team of FMEL, 5 February 2020.

17.4. It seems to CMAL that Ferguson were then relying on the success of the Claim to achieve a cash position that would enable works to continue. CMAL had received consistent advice, which we now understand have been confirmed by others, that the Claim had no legal basis.

17.5. The contracts contain an express mechanism for claims by the Builder for additional time or money and which provisions, if not strictly followed, carry severe consequences including that the right to make such claims against the Buyer may in many instances had lapsed.

17.6. Under-resourcing: We believe that insufficient manpower has been available for Ferguson to fabricate and assemble the hulls as the contracts anticipate. The sheer volume of personnel needed on the shop floor for a project of this scale, given the footprint of the facility, has rarely been seen.

17.7. Individually, and when compounded, we believe that errors or misjudgements of Ferguson own creation caused the preponderance of the delays which were attributed to CMAL "hindrance". In particular, the limitations of space to fabricate hulls 801 and 802 alongside one another seems the most obvious reason for their predicament.

17.8. In the Ferguson tender proposal the vessel superstructures were to have been fabricated off-site and shipped to the yard by barge, but that methodology was not ultimately followed.

17.9. A report to the United States Congress on the subject of procurement of ships is relied upon by Ferguson in its Claim and which succinctly describes what CMAL considers a correct analysis of the position:

*"In commercial shipbuilding, firm, fixed-price contracts are almost always used. This type of contract (1) provides for a price that is not subject to any adjustment on the basis of the contractor's experience in performing the contract and (2) places upon the contractor maximum risk and full responsibility for all costs and resulting profit or loss."*

4 March 2020

**WRITTEN SUBMISSION FOR CALEDONIAN MARITIME ASSETS LIMITED**

**Annex 1**

"CMAL PROPOSED BILLINGS SCHEDULE – 100M FERRY VESSEL 1"

"CMAL PROPOSED BILLINGS SCHEDULE – 100M FERRY VESSEL 2"

each dated 28 August 2015



## CMAL PROPOSED BILLINGS SCHEDULE – 100M FERRY VESSEL 1

---

Stage Date		Milestone	Proposed Amount	Percentage
1	30 Sept 2015	On Order	£2,400,000	4.948%
2	30 Oct 2015	Procurement Deposits Long Lead Items (1)	£3,650,000	7.526%
3	30 Nov 2015	Cutting of Steel	£4,850,000	10.000%
4	31 Dec 2015	Procurement Deposits Long Lead Items (2)	£6,000,000	12.373%
5	31 Mar 2016	10% Fabrication	£2,400,000	4.948%
6	31 May 2016	25% Fabrication	£4,850,000	10.000%
7	30 Jul 2016	35% Fabrication	£4,850,000	10.000%
8	30 Sep 2016	50% Fabrication	£4,850,000	10.000%
9	31 Oct 2016	Major Equipment and Lock Out Items Installations	£1,375,000	2.835%
10	30 Nov 2016	75% Fabrication	£1,200,000	2.474%
11	30 Dec 2016	100% Fabrication	£1,200,000	2.474%
12	28 Feb 2017	Berth Join Up	£1,200,000	2.474%
13	31 Mar 2017	Hull Inspection Prior to Paint	£1,200,000	2.474%
14	31 July 2017	Launch	£1,200,000	2.474%
15	28 Feb 2018	Delivery	£7,275,000	15.000%
		<b>TOTAL</b>	<b>£48,500,000</b>	<b>100.000%</b>



## CMAL PROPOSED BILLINGS SCHEDULE – 100M FERRY VESSEL 2

---

Stage	Date	Milestone	Proposed Amount	Percentage
1	30 Sept 2015	On Order	£2,400,000	4.948%
2	30 Oct 2015	Procurement Deposits Long Lead Items (1)	£3,650,000	7.526%
3	30 Nov 2015	Cutting of Steel	£4,850,000	10.000%
4	31 Dec 2015	Procurement Deposits Long Lead Items (2)	£6,000,000	12.373%
5	31 Mar 2016	10% Fabrication	£2,400,000	4.948%
6	31 May 2016	25% Fabrication	£4,850,000	10.000%
7	30 Jul 2016	35% Fabrication	£4,850,000	10.000%
8	30 Sep 2016	50% Fabrication	£4,850,000	10.000%
9	31 Oct 2016	Major Equipment and Lock Out Items Installations	£1,375,000	2.835%
10	30 Nov 2016	75% Fabrication	£1,200,000	2.474%
11	30 Dec 2016	100% Fabrication	£1,200,000	2.474%
12	28 Feb 2017	Berth Join Up	£1,200,000	2.474%
13	31 Mar 2017	Hull Inspection Prior to Paint	£1,200,000	2.474%
14	29 Sep 2017	Launch	£1,200,000	2.474%
15	30 Apr 2018	Delivery	£7,275,000	15.000%
		<b>TOTAL</b>	<b>£48,500,000</b>	<b>100.000%</b>

**WRITTEN SUBMISSION FOR CALEDONIAN MARITIME ASSETS LIMITED**

**Annex 2**

Letter from CMAL to FMEL dated 4 March 2019



Caledonian Maritime Assets Limited  
Municipal Buildings  
Fore St  
Port Glasgow PA14 5EQ



Ferguson Marine Engineering Limited  
Orbital House  
3 Redwood Crescent  
East Kilbride  
G74 5PA

4 March 2019

Dear Sirs

**(1) NEWBUILDCON between Ferguson Marine Engineering Limited ("FMEL") and Caledonian Maritime Assets Limited ("CMAL") dated 16 October 2015, as amended, in relation to FMEL hull no. 801, "GLEN SANNOX"**

**(2) NEWBUILDCON between FMEL and CMAL dated 16 October 2015, as amended, in relation to FMEL hull no. 802 (together, the "Contracts")**

1. Introduction

We write in response to your claim letter dated 20 December 2018 and the files that were provided with it (the "**Claim**"). We have now had the opportunity to give the Claim a full review and proper consideration.

You begin your letter by stating that CMAL has denied in public and in private any liability for payment of additional costs. Neither is true. In fact, CMAL have accepted in public (in testimony to the REC Committee and in our reactive press releases following the media spin issued by your ultimate parent) that a liability may arise for additional costs in the normal course of a ship-building project and for which a contingency amount has been provided.

In addition, CMAL have accepted in private certain variations to contract, both those formally agreed to date and those on an in-principle basis while the build phase continues – as your Claim document indeed mentions. So from the outset your claim is premised on a misunderstanding or a desire to see things other than as they are.

Importantly, any application by FMEL for such additional costs must be made in accordance with the Contracts. Your Claim makes scant reference to the Contracts and ignores the detailed and negotiated contractual provisions concerning claims for additional time or money. Your new strategy which now appears to rest on an implied term, cannot supplant or over-write the express wording of the Contracts.

It appears to CMAL that FMEL has failed properly to consider and implement the provisions of the Contracts at the time of your various difficulties described in the Claim; or the delays experienced; or the alleged interference to which you refer, as each have arisen.

As you must be aware, the Contracts contain an express mechanism for claims by the Builder for additional time or money and which provisions, if not strictly followed, carry severe consequences including that the right to make such claims against the Buyer may already have lapsed.



If so, that is your fault alone.

The quantification of the Claim as presently found is lacking details, calculation, explanation or sufficient vouching in its major elements and is surrounded by irrelevant padding. It is circular in its reasoning and never finds its mark. The narrative of the Claim bears no serious comparison to the numerous project schedules and plans that that you have created. In summary, we find it neither impressive nor compelling.

## 2. Outline structure

We will first consider the new basis of the Claim in the context of our correspondence to date and the representations you have made in previous attempts at alternative dispute resolution and also in the public domain (section 3). At section 4 we will consider the design challenge which FMEL agreed to fulfil.

We will then address briefly at a high level our response to each of the stated primary bases of your Claim (sections 5, 6 and 7). We will comment on the requirements for a party to establish an implied term in a detailed commercial agreement (section 8). Thereafter, in turn we shall consider the express terms of the Contracts relevant to each of the principal bases of the Claim (sections 9, 10 and 11).

At section 12 we will offer our explanation of the fundamental and perhaps fatal deficiencies in the various premises of your Claim. At section 13 you will find our analysis of the legal basis presented in Part 5 of the Claim. At section 14 we will mention some mistakes in the Claim.

We will then address potential alternative causes of the difficulties you have experienced (section 15). In sections 16 and 17 we consider the issue of changes to rules and regulations together with notes upon the more detailed technical elements. At section 18 and 19 we mention aspects of quantum and currency losses.

At section 20 we note some missing or illegible content in the Claim bundle and in section 21 you will find our conclusion.

## 3. Change in basis and presentation of claims for additional money

The heads of claim described in the VTC spreadsheet presented to CMAL in July 2017 were elaborated in your letter of 11 December 2017 and which by that time were presented as "cost impacts" arising primarily from "*unforeseen complexity*". These are your words and which you have used repeatedly, that is, unforeseen by FMEL (for whatever reason).

The response of CMAL, as summarised in our letter to you dated 9 February 2018, was that nothing within the process or necessity of approvals by Lloyd's Register ("**LR**") or the MCA were unforeseeable but in fact were known to CMAL and ought reasonably to have been known by FMEL at the time of your bid. That the vessels are the first of their kind under UK flag was a known requirement of the Invitation to Tender ("**ITT**").

We cannot ignore that one of your Directors has appeared on television admitting that FMEL "*wrongly assumed*" the extent of the design development responsibility of the Builder. His words are consistent with the view reached by CMAL that FMEL has, possibly from the outset, underestimated the task entrusted to you. Your prior insistence on "*unforeseen complexity*" reveals that FMEL did not fully understand the scale of the project.

You now blame CMAL for your mistakes, which we suggest might include: first, in FMEL failing fully to understand (as Mr McColl so publicly announced) the design requirements of the Contracts; secondly, in your management of the provisions of the Contracts that deal with applications for delay or variations to the specification of the vessels (which we shall address further below); and third, in the allocation of insufficient expertise and resource to the delivery of the project.

If the implied term that you allege was of such necessity, why do we hear of it first more than six months after hull 801 should have been delivered? By your conduct, with this obvious and almost



entire change of approach to the claim, you have demonstrated that it was not in contemplation when the VTC claims schedule was originally presented in July 2017 nor when the claim was re-cast on the basis of unforeseeable complexity in December 2017.

In open correspondence you have repeatedly mentioned unforeseeable complexity as the basis of the claim and no breach of the Contracts themselves, express or implied, has been suggested.

When the claim was further re-stated in your letter of 11 April 2018, describing "*the total cost impact which has arisen due to the complexity and unforeseen circumstances of the build*" (our emphasis) at some £27.4 million, there is no mention of an implied term. We hear, again, only complaint of costs arising from things that you – candidly, admittedly – did not foresee.

In other words, the implied term which FMEL now allege and upon which the Claim largely depends must be seen in light of your own prior public and private admissions of issues arising during the build phase which you did not anticipate.

#### 4. Design challenge

Perhaps the most critical, fixed and unchangeable of the criteria which the new vessels require to satisfy is the water depth available and hence draft limitations within the areas which they are intended to serve.

In addition, the length of the vessels is also significantly constrained by the size of the Clyde and Hebrides ports. The essential challenge presented to the bidders by the ITT was to design and build a ferry of 102 metres in length, of 3.4 metres draft, and capable of operating at 16.5 knots with a payload of 900 tonnes. Five bidders, including FMEL, formally confirmed that this could be achieved. One bidder said it could not be done.

The "design spiral" which has been mentioned – as you know, the iterative and demanding process in which numerous competing criteria must be satisfied before the design can be 'settled' sufficient for construction to begin – was and is fundamentally a Builder's obligation.

The US Government Accountability Office Report to Congressional Committees "Best Practices" (Annex 2-001, the "**GAO Report**") which you found upon, at page 4 confirms: "*Though some design work occurs in the pre-contract phase, the design phase continues in earnest after contract signing. The design phase encompasses three activities: basic design, functional design, and production design*".

The GAO Report makes clear that it is up to the builder of commercial vessels to satisfy itself that the design is workable prior to contract: at page 13 we see "*Shipyards will not sign a contract if there is outstanding technical risk*".

On the basis of perhaps the major finding of this Report, which you say encapsulates good commercial shipbuilding practice, one would reasonably assume that FMEL had satisfied itself that the design was achievable before bidding for and fixing the price and timescale for delivery. The risk to the builder in not doing so is obvious: at page 15 "*If the shipyard fails to resolve program risks or showstoppers before committing to a firm, fixed-price and fixed-delivery schedule, it could encounter problems later in the construction process that will require the diversion of additional, unplanned resources to the project*" (our emphasis).

At page 17 the GAO Report continues: "*In cases where a new hullform is necessary, the ship buyer and the shipyard will work together to model and validate design attributes, such as seakeeping abilities, speed, and fuel consumption, as desired by the buyer. This modeling exercise is completed using both water tanks and computer simulation. Performance of other items, such as new propeller designs, is also validated using these means*".

Our point is this – using your own proposed guide to international best practice, the continuing process of design development following the contract award as described in the Claim is commonplace and should have been well understood by FMEL at the time of entering into the Contracts.

Above all, the design challenges presented in the Contracts are a Builder's responsibility to fulfil; and the detailed written specification of how these challenged will be met, is a Builder's document.

5. High level response to Part 2, para. 3 – the conceptual design was inadequate

We have in previous correspondence referred you to the provisions of clause 47 of the Contracts. The adequacy of the conceptual design contained within the tender documentation is now entirely historic.

For this reason we do not wish to enter significant discussions on the ITT (paragraphs 26-39, 60, 61 and 69 of Part 2 of the Claim, among others) but let us be clear – FMEL expressly held itself out in its bid as fully understanding the scope of the design and build responsibilities. Mr McColl recently confesses that was not the case. That is the fault of FMEL alone.

Five other leading shipyards submitted comprehensive tenders in response to the ITT. None complained of inadequacy of the design within the tender package. Further, the outline specification included as Schedule 2 to the ITT provides at section 1.1.1:

*"This outline tender technical specification **describes a vessel to be designed and constructed as a Ro-Ro Passenger Ferry, hereinafter called "The Vessel"**."*

*This specification does not detail all requirements; the **tenderer is to provide a full detailed specification** for all areas of the vessel as indicated in the ITT documentation.*

*Variant bids that meet, or exceed, the **basic requirements of the vessel in terms of dimension limitations, deadweight, speed, manoeuvrability, station keeping, passenger, freight and car capacity, safety, reliability, sea keeping and efficiency will be accepted.***

*The attached General Arrangement Dwg No. 454-002-0101-01 C provides guidance to the Builder on the concepts that the Buyer requires, alternative arrangements will be considered. **The General Arrangement is for illustrative purposes only.**"*  
(our emphasis)

As mentioned in section 4 above and made clear in the foregoing excerpt from the ITT, the design ingredients (specification and general arrangement) which were appended to the Contracts are an FMEL output. From our perspective, the first primary head of your Claim appears to complain of the inadequacy of a document of your own creation.

The GAO Report discusses this transition, exactly as in our own project, from the 'outline specification' (developed by the buyer) to the one appended to the contract: at page 21 "**The shipyard takes the lead in expanding this document into a ship specification...**" (our emphasis).

FMEL held itself out as understanding this basis of the project. May we remind you that the overview of your build specification, forming Annex B to the Contracts (the "**Specification**") states:

*"Following a successful tender and contract award **this Specification, Classification and other Approved Design Documents, Makers and Buyers information will be fully developed by the Builder into a full set of detailed design and production data, drawings and documents taking into consideration Buyer's comments and preferences as well as all Classification, Flag State, Makers and other regulations and requirements...***

***...It is understood that anything not mentioned in this specification, but required by the regulations will be supplied and installed by the Builder, at the Builders expense.**"* (our emphasis)

The Claim in this context mentions ground-breaking and first-of-its-kind design projects. We do not consider an LNG ferry to be anything of the sort. When launched in 2006 "EMMA MAERSK" was the largest container ship ever built. These are not our circumstances.

As ██████████ has explained, by May 2018 there were 40 LNG passenger ferries in operation or under construction. Class and Flag State approvals are an ordinary requirement of the build process and for which, as we shall discuss below, the Contracts create a specific mechanism for how they should be addressed.

6. High level response to Part 2, para. 3 – CMAL instructed changes to engines and hull draft

It is quite remarkable that while paragraph 40 of Part 2 of the Claim acknowledges the existence of clause 49 of the Contracts, FMEL complain that the right of the Buyer to elect the size of engine after the award of the contract was flawed. This is what we, and you, very intentionally agreed to in writing at the time.

The reason for the existence of clause 49, which itself might be considered a concession at preferred-bidder stage (to the benefit FMEL) was that your tender specification was insufficiently developed or specific to allow the engine requirement to be made firm from the outset.

In respect of the change of engine specification, we accept this is not routine, but nor should have it come as a surprise – the parties have expressly anticipated the subject prior to signature of the Contracts and specifically captured the consequences in a bespoke additional clause.

As you may be aware, the treatment of a topic in an additional clause means that the parties will be considered expressly to have applied their minds to the subject matter as compared to the use of standard template wording. Here, therefore, is not an interference (as paragraph 94 pretends) but rather the most specific and evidently anticipated and negotiated circumstances – as contrasted with an unforeseen or left-field event of re-design arising during the build phase – of which FMEL were undoubtedly aware from the outset.

Insofar as relating to hull draft, this change was initiated by FMEL because of your inability to meet the deadweight requirements of the Specification. It is simply untrue to suggest that CMAL requested a change in draft at any time.

7. High level response to Part 2, para. 3 – CMAL interfered in the design process

To interfere is an intrusion by someone without right to do so. CMAL cannot interfere, it is a party, a direct participant who is expressly entitled in accordance with the Contract and in practice to involve itself in the design process. This is not mere semantics – as an apparent key ingredient of the Claim, we think the whole basis is misconceived.

The elements mentioned at paragraph 94 of Part 2 are not interferences, save for the first (change of engine specification – discussed in section 6 above) they are routine change requests and/or circumstances in which the Contracts contain a clear mechanism for how the changes should be handled by the Builder as and when they each arose.

For those other bullet points listed, FMEL were entitled either to accept or reject the modification or change proposed using the clause 24 mechanism available to them. See further section 9 of this letter.

By way of one specific example, that your Claim labours over. On page 43 (paragraph 51) you state that CMAL started considering alternative propeller designs in February 2016 and complain to have "*wasted over three months investigating and testing alternative propeller designs at the instruction of CMAL*". No such instruction was given. We believe the suggestion by CMAL to FMEL, that you might wish to consider alternative solutions to meet the contractual Specification, was in May 2016; you replied immediately to confirm that Wartsila were already considering these aspects.

You refer earlier in this context to the minutes of project meeting 3 which confirm "*FMEL to optimise design solution*" (our emphasis). Our point entirely – this was, in the ordinary course, up to FMEL and your subcontractors to resolve.

8. Implied term

For the record, the implied term which you allege to exist is denied.

For completeness, that CMAL has breached any such implied term to the Contracts is also denied.

An implied term must give "business efficacy" to the agreement to which it is proposed to be added. It must be obviously needed, in that the relevant contract cannot work without it. It would be positively approved by both parties had they applied their minds to the relevant subject-matter at the time of entering into the agreement. It must not contradict what the agreement has specifically put into words. We suggest that none of these criteria, however formulated, are satisfied here.

Even were such an implied term considered necessary for the efficacy of the Contracts (which CMAL do not accept) there remain at least two fundamental difficulties with the Claim:

- (i) the Contracts already comprehensively deal in words to manage the situations you describe; and
- (ii) those express terms of the Contracts, relevant to the key allegations of design changes and delay, do not somehow disappear.

Without prejudice to our view that there is no such term, as a corollary of the implied term which you allege, we would consider as an implied term that one of the obligations incumbent on the Builder is to effectively manage this necessarily iterative and co-operative process (of Builder's design, revisions by the Buyer, approvals and revisions by Class and Flag, revisions by the Builder, changes initiated by the Buyer, responses thereto by the Builder, and such like) to ensure "regular and orderly" progress according to the project plan and build schedule and in accordance with the surrounding express Contract terms.

If there is any interference or unreasonable delay, or if in the Builder's view the Buyer is being too pedantic or too granular or too slow, in our experience it is up to the Builder to cajole or encourage the Buyer accordingly in a professional manner and with recourse to the deemed approval provisions in the Contracts as appropriate.

A more detailed legal consideration is found below. First, we might address what the Contracts say, with reference to the broad categories used in your letter dated 20 December 2018. The highest authority on the subject makes clear that an implied term can only be established after a full consideration of the written words has been undertaken.

9. Express terms – claim letter "1. Changes instructed to the works"

Your Claim appears to overlook clause 24 of the Contracts, which as you know creates a detailed mechanism for the Buyer (as of right) to request modifications or changes to the Vessels and in turn for the Builder to propose the consequences of such changes in terms of time and money.

Clause 24 shows no substantive changes to the wording of the internationally recognised BIMCO form of agreement. The Buyer has the express right to request reasonable modifications or changes to the design of the vessels as that was understood on the date of contract signature.

In terms of clause 24 of the Contracts it is incumbent upon the Builder to provide a written proposal of the consequences of implementing modifications or changes and for present purposes including in respect of Contract Price adjustments and changes to the Delivery Date.

Specifically, commencing at line 484:

*"(b) The Builder shall, as soon as possible after receipt of the written request for modifications or changes, **give the Buyer a written proposal of the consequences of implementing such modifications and/or changes.** These consequences may include changes in the Contract Price, Delivery Date, capacity, draft, speed, fuel consumption, or any other provisions of this Contract.*

*If in the Builder's reasonable judgement, such modifications and/or changes will adversely affect the Builder's planning or programme in relation to the Builder's other commitments, the Builder shall notify the Buyer that it declines to give such a proposal for the requested modifications and/or changes or part thereof." (our emphasis)*

Significantly, while we recognise the best intentions and attempts by those involved to find solutions, we note that it is open to the Builder to decline any such proposal if it were adversely to affect the Builder's planning or other commitments.

For each of the heads of claim concerning: (i) choice of engine; (ii) change in hull draft; (iii) propeller design; (iv) duck-tail; (v) belting; and (vi) port fit, please provide copies (or with reference to the appendices to the Claim) the written proposal made by FMEL in accordance with clause 24(b) or any notice declining such proposal.

We suggest that your failure to have adopted the clause 24 mechanism for any such changes is consistent with our view that they were in truth initiated by FMEL in its attempt to settle your design that might meet the key requirements of the Specification, and were not proposed by CMAL at all.

We reserve the right to maintain that in the event of resulting delay or cost you have acquiesced in the same or due to your failure to adopt the notice mechanism within the Contracts are now personally barred from asserting this cause as a ground for alleged breach of contract by CMAL.

We note in passing that the Specification also provides that if modifications result in a change to the price or delivery date: "*these are to be agreed with the Builder in writing at the time of change*" (page 34, our emphasis).

10. Express terms – claim letter "2. Interference in the design process throughout the project"

Clause 22(a) of the Contracts allows the Buyer to have present at the Shipyard one representative and a reasonable number of assistants. No limit to the number of assistants is given. Do you contend that the number of assistants deployed by CMAL across the two vessels to be unreasonable?

Clause 22(c) of the Contracts permits the Builder to request the replacement of the representative or his assistants if:

*"they are carrying out their duties in an unreasonable manner **detrimental to the proper progress** of the construction of the Vessel..." (our emphasis).*

You are called upon to confirm whether and when any such request has been made by FMEL for the period to 31 August 2018 with which the Claim is concerned, and if so to provide documentary evidence. We would expect such conduct complaints to feature prominently in the minutes of project meetings, or in correspondence between our representatives.

If the presence of any CMAL representative or assistant has so hindered the proper progress of construction as your Claim suggests, we reserve the right to maintain that you have acquiesced in the same or due to your inaction on the subject are now personally barred from asserting this cause as a ground for alleged breach of contract by CMAL.

Standing your allegation that CMAL has prevented FMEL from performing its obligations in a regular and orderly manner, please describe specifically such occasions and also the steps taken by FMEL to mitigate or avoid such effects. We sense only the vaguest suggestion of some more institutional approach by CMAL which you consider to be ponderous or indecisive.

Clause 22 shows no substantive changes to the wording of the internationally recognised BIMCO form of agreement.

We take this opportunity to remind you also of the terms of clause 23(d) of the Contracts.

11. Express terms – claim letter "3. Delay in providing necessary approvals"

We referred FMEL to clause 34(a)(iii) and clause 34(b) of the Contracts in our letter dated 17 August 2017. We find no substantive treatment of those provisions in your Claim. No meaningful claim for delay or payment can ignore their requirements.

We consider that the claim which you describe as prolongation costs is entirely periled on the Builder satisfying the clear, industry-standard and un-amended wording of NEWBUILDCON clause 34(b), namely at line 740:

*"(b) The Builder shall notify the Buyer within ten (10) running days of when the Builder becomes aware of the occurrence of **any event of delay** on account of which the Builder assert that it may have a right to claim an extension of the Delivery Date. **A failure to so notify shall bar the Builder from claiming an extension to the Delivery Date...**" (our emphasis)*

You are called upon to confirm whether and when any such notice has been made by FMEL and if so to provide documentary evidence or with reference to the appendices to the Claim.

Clause 34 includes claims for additional time arising through modifications or changes under clause 24. Even if no notice was duly given under clause 24(b) as we mention in section 9 above, notice is nonetheless required within 10 days of the awareness by FMEL of any event of delay.

FMEL were mindful of this – on 13 December 2016 Liam Campbell wrote "*we understand it is in our interests to inform [CMAL] of any threats to the project and also if indeed there is any threat to the delivery dates*".

We consider that unless any head of claim within the VTC spreadsheet presented on 7 July 2017 (and, for the avoidance of doubt, is now found in your Claim as presently described) was not within the awareness of FMEL earlier than 26 June 2017, the right to assert an extension to the Delivery Date in respect of it has already expired. It follows that any claim for any ensuing overhead, financing and storage costs (which are in any event denied) are also no longer recoverable.

12. Flawed premises

a) *Premise of design inadequacy is misplaced*

The limb of your claim which depends upon design inadequacy of some kind is bound to fail because it ignores or attempts to conflate the essential difference between the outline specification provided within the ITT (issued by CMAL, for guidance only, as we have explained above) and the tender specification issued by FMEL with your bid (which became the Specification as appended to the Contracts). Following the signature of the Contracts, the former is entirely irrelevant.

At its simplest, FMEL have undertaken to perform its own design of the vessels. We fail to understand why CMAL should bear criticism for this.

b) *Premise of design changes by CMAL is misconceived*

The topics of (i) weights and increased draft; (ii) choice of propeller; and (ii) the duck-tail, are not changes by CMAL at all. As discussed in section 9 above, they are attempts by FMEL to fulfil the contract Specification.

Throughout, you categorise these topics as changes or requests initiated by CMAL and causing hindrance to your programme whereas each are in truth solutions proposed by FMEL to CMAL for our approval of your attempts to meet the contracted requirements through the ordinary iterative process of the design spiral.

Periods which you characterise as delay or prevarication or change by CMAL are in fact the time taken by FMEL to wrestle with and eventually settle the design so as to be capable of meeting the essential deadweight requirements and draft restrictions.

It is not preferential engineering for a Buyer to insist that the requirements of the contract Specification are met.

c) *Premise of change to fabrication methodology is false – no change occurred in block sequence*

First, we have to mention that it seems most unusual and unlikely that a change in the entire methodology of fabrication of the vessels should be revealed for the first time in a claim document without any prior mention of that, at the time such a momentous decision was taken, to CMAL as your customer.

You state nonetheless that CMAL "*caused such delay and disruption that FMEL had to make two radical changes to the sequence of its works...*" (paragraph 110 on page 19) namely the change to a consecutive build strategy and forcing the premature launch of hull 801. We suggest that most of your Claim rests on this theory.

We can demonstrate that no such change occurred, attributable to any fault by CMAL, with reference to the earliest versions of the Cardinal Date Programme ("**CDP**") that you have produced.

No doubt because of the difficulties you have encountered in the design spiral such as to satisfy the deadweight challenge within the prevailing draft restrictions, in order to fix the blame with CMAL, the Claim makes numerous references to a proposed fabrication scheme commencing from the stern.

For example: "*provided that they were built from the stern forwards*"; "*hence the need to consolidate starting with the stern blocks*"; "*provided both vessels were consolidated from the stern*" (paragraphs 9, 10 and 11 on page 64); "*needed to build both vessels from the stern forwards if it was to meet the Contractual Dates...*" (paragraph 12 on page 65); and "*without the design of the stern block, fabrication could not start*" (paragraph 20 on page 66).

The entire premise of this, perhaps the most significant, limb of your Claim (and expressly affecting both hulls and influencing almost everything that follows) depends upon the allegation that a change from concurrent to consecutive fabrication of the two vessels was necessitated by delays attributable to CMAL and which prevented the allegedly planned and preferable 'stern-first' method.

The Claim explains that in order to deliver the vessels two months apart, for both vessels blocks 1, 2 and 3 would require to be consolidated first of all, and so forth. You say that the commencement of consolidation at midships, which you attribute to delays and interference by CMAL, has in effect ruined your plans. In fact, that was your plan all along.

The CDP issued to CMAL on 14 December 2015 – prior to any of the delays or interference for which you contend – shows for both vessels the fabrication of blocks 5 and 6 first of all, then blocks 7 and 8, then blocks 4 and 9. This sequence also founds the Milestone Events described in the Contracts as establishing 25%, 35% and 50% fabrication respectively. This sequence is also shown in what you refer to as the Baseline Programme dated 7 January 2016 [Appendix 3-002].

Entirely contrary to the purported methodology which your Claim describes, we see that in fact from the very beginning some 50% fabrication was intended to have been reached (notably, for both vessels) before the yard would turn its attention to the stern-most blocks 1, 2 and 3.

It seems inescapable that your original intention was always to begin construction at midships. Your cash-flow projections and entire approach was based on this 'chasing steel' mode of operation, which was of your choosing.

We note in this context the GAO Report, in which the comment "*Ships are typically built from the centre-bottom up*" is consistent with our understanding of the intended and actual sequence (page 7, our emphasis).

The suggestion that the vessels should have been built stern-first appears more a theory applied in retrospect than a description of anything that ever happened.

d) *Premise of change to fabrication methodology is false – no change in 802 delivery until 2018*

The fact that there has been no radical change to your fabrication methodology that is attributable to CMAL (as compared to the admitted limitations of space at your facility) can also be readily seen from the CDPs that you have prepared for hull 802.

For this purpose we refer to the CDPs for hull 802 respectively issued on 14 December 2015 (Revision 1); 4 March 2016 (Revision 2); 16 May 2016 (Revision 3); 7 July 2017 (Revision 4); and 27 June 2018 (Revision 5).

Between revision 1 and revision 2 there is no change to the delivery date; between revision 2 and revision 3 there is a delay of 34 days shown; between revision 3 and revision 4 that delay has been clawed back. This means that by your own estimation, as at the date of revision 4, namely in July 2017 you forecast no delay in the delivery of hull 802.

Only in revision 5 do we see a delay of 593 days appearing. We suggest that if a decision had truly been taken during August 2016 to build the vessels in sequence rather than in parallel, the plans which you have issued would have looked very different.

13. Legal analysis

a) *No treatment of written contract clauses*

It will not do simply to declare the existence of an implied term in isolation from the contract to which it is said to be included. Specifically, in order for it to exist at all, you must show that the alleged implied term does not run contrary to any of the express language found in the Contracts. See sections 9, 10 and 11 above.

Perhaps most importantly, the effect of the implied term which you allege must not operate to defeat or over-ride the express provisions of the written clauses of the Contracts that serve clearly and unambiguously to limit the ways in which the Builder may make claims for time or money if the appropriate contractual procedure has not been followed.

In the Supreme Court decision of Marks and Spencer v. BNP Paribas Securities given in 2015, it is made very clear that "*only after the process of construing the express words is complete that the issue of an implied term falls to be considered*".

Your implied term fails because it is not necessary and separately because it contradicts the existing detailed provisions Contracts as we have describe above. We will explain each further below.

b) *Business necessity*

Our understanding of an implied term is given at section 8 above. For the term which you allege to be implied, FMEL must demonstrate that the Contracts are "***incapable of practical performance without the implied term, and that both parties would have agreed to the inclusion of such an implied term when regard is had to the other express terms of the contract***" (Rockcliffe Estates plc v. Co-operative Wholesale Society Ltd, 1994, our emphasis).

The "bystander" test of the parties' presumed intention, if the question were asked at the outset, here would be answered in the negative – the implied term is not necessary because the Contracts function perfectly without it. The Buyer would respond that claims for changes and modifications are dealt with in Clause 24. Claims for additional time and money are dealt with in Clause 34. And so forth, as shown in sections 9, 10 and 11 above, in accordance with the internationally accepted template agreement that the Contracts largely implement unchanged in these key subject areas.

In the words of a Scottish appellate judgement, the Contracts "*constitute an apparently complete bargain*" (Crawford v. Bruce, 1992, at first instance) and there is no "*hiatus or gap which had to be filled to give effect to the common intention of the parties*" (Crawford, on appeal). There is no necessity because the NEWBUILDCON contains the whole regime and mechanisms required for claims to delay and additional cost howsoever arising.



In the words of the leading judgement in the Marks and Spencer case, "a term can only be implied if, without the term, the contract would lack commercial or practical coherence".

In short, we consider that had the clause 24 and clause 34 provisions been followed by FMEL in response to any changes genuinely initiated by CMAL or any delays genuinely attributable to CMAL, the implied term would not be necessary at all.

c) *Implied terms may not contradict the written word*

Separately, your alleged implied term must not contradict the express provisions of the Contracts which you are well aware have been reduced to writing and were negotiated at length with both parties supported by specialist professional advisers.

We consider that the Court will "guard against too ready a resort to holding that terms are implied into a contract which the parties have set out in express detail..." (Scottish Power plc v. Kvaerner Construction (Regions) Limited, 1998). The judge in that case continued, approving the earlier Rockcliffe decision, to say that it is "quite clear that there can be no question of implying a term which is contradictory of an express term to which the parties to the contract have agreed".

Nowhere in your Claim do FMEL assert that the Contracts are wanting in their treatment of the relevant subjects of changes and modifications or categories of permissible delay or the consequences of such occurrences. In fact, you barely reference the Contracts at all.

As we have explained, the Contracts as written create a means for the Builder in specified circumstances to claim additional time or money. Nowhere within the Contracts do we see an allowance for recharge of overhead, financing costs or interest in the event of delays.

In situations where Permissible Delay, properly understood, does not entitle the Builder to claim running costs (but only a deferral of time without incurring late delivery penalties) we cannot see how your implied term must necessarily be included with the result effectively to fund your entire operations for the duration of the additional works.

Again, the Marks and Spencer case makes clear, "it is a cardinal rule that no term can be implied into a contract if it contradicts an express term". You must explain how and why the alleged implied term can be read sensibly together with (at the very least) clauses 15, 24, 34, 47 and 49 of the Contracts.

d) *Alleged interference or hindrance may be simply categorised as routine modifications*

The language of interference and the purported obligation of non-hindrance, which constitutes much of the Claim, is no doubt designed to suggest some new category under which your various professed losses should be dealt. As previously mentioned, that may be intended to circumvent the failure by FMEL to follow clauses 24 and 34 with any rigour.

We suggest that a combination of the related requirements of necessity and non-contradiction, as discussed above, will lead the Court to the view that the instances of interference that you allege may be simply categorised as ordinary incidents of modifications and changes.

Of the 110 change orders documented between us as at 8 February 2019 (nowhere close to the figure of 600 you have mentioned to the press) we consider that 25 are minor or neutral in nature, and of the balance some 40% were requested by CMAL in the normal course and some 60% of those were initiated by FMEL. These are wholly routine.

Your Claim does not in truth criticise interference, it complains of delay. In such event, clause 34 applies.

e) *Claim for payment in any event premature*

You have our letter of 9 July 2018 commenting that any claims for the cost of design modifications asserted prior to delivery are premature.

You are on notice that any claims such as you may present in relation to modifications to the specification of the vessels fall to be determined at the time of delivery of each of them, in accordance with clause 15(b)(i) of the Contracts. The alleged implied term contradicts this provision.

As above, in the context of the express limitation of certain claims for delay, the effect of the implied term which you allege must not operate to defeat or over-ride the express provisions of the written clauses of the Contracts that serve clearly and unambiguously to determine when the Builder may make claims for additional money arising from changes.

f) *Anticipated claims by third parties speculative*

Given our reasoning at section 12 that seeks to explain why the difficulties and delays that have been experienced are of FMEL own making, we reject any liability for claims brought by others against you (for whatever reason).

In any event, the inclusion of claims which have not been formally submitted to you nor paid by you, appears premature and speculative.

g) *Entire Agreement*

As mentioned, we are reluctant to be drawn into any discussion as to the sufficiency of the ITT. Clause 47 expressly anticipates and forbids it.

h) *Part 5 is circular*

One turns beyond page 158 to see if there is more, an argument based on the words of the Contracts. There is nothing. In many instances in Part 5 a clause is quoted and no narrative or conclusion is given. This is not good enough.

On many occasions, the Claim refers for its justification to the legal basis of Part 5 and that part refers back to the body of the claim narrative. It is circular and pointless. In failing to address systematically the express terms of the Contracts – when read together with the alleged implied term and why it is necessary for the agreement to be coherent and effective – such as:

- (i) the requirements of the Contracts in circumstances of delay or additional cost;
- (ii) the steps taken by FMEL to fulfil those requirements; and
- (iii) a residual vacuum which the implied term must necessarily fill,

we find the legal analysis entirely empty.

14. Errors and omissions in claim document

At paragraphs 91 and 92 on page 15 of the Claim, you complain of interference with respect to "LOCH SEAFORTH" being used as a point of reference in the outfitting of the vessels. In the Specification it states: "*the accommodation throughout the vessel will be guided by that of Loch Seaforth*" (Section 54, Group 540). In this way, the "LOCH SEAFORTH" is expressly referenced in the Contract for this purpose. In fact, FMEL have regularly asked CMAL for designs and drawings of that vessel, in pursuance of this requirement, and CMAL have provided these to you in support. So it is wholly wrong to characterise this as somehow inappropriate or unwarranted or preferential engineering.

The discussion of 'Window 3' on pages 54 and 55 of the Claim appears based on a CDP issued in October 2017. No CDP was received by CMAL at that time. The reference to that programme within Appendix 3 appears at 3-053 (rather than 3-052) but more importantly there shows the CDP from June 2018. No programme was ever issued to CMAL with a delivery date of 10 September 2018.

15. Alternative causes of delay

Should you proceed to Court we reserve the right to explore alternative causes of delay to the project. These will include:

a) *Delay by FMEL and its subcontractors*

Clause 20(a) of the Contracts requires the Builder to provide a proposed detailed building and testing schedule within 21 days, that is, by 6 November 2015. The first CDP was issued to CMAL on 14 December 2015, more than five weeks late.

For both hulls 801 and 802, instalment no.2 was estimated for 12 November 2015 and was achieved on 18 January 2016 – over nine weeks late. From the outset, and occurring before the delays or interference which you allege, FMEL have been running behind. Countless examples could be given.

b) *Unconventional management approach by FMEL*

FMEL do not appear to have a single point of contact with responsibility to manage this project, which CMAL consider unusual in its experience. Rather, responsibility appears shared or passed between the design authority (Mr Alexander) and the procurement manager (Mr Kelso).

c) *Under-resourcing by FMEL*

We believe that insufficient manpower has been available for FMEL to fabricate and assemble the hulls in parallel as the Contracts anticipate. The sheer volume of personnel needed on the shop floor for a project of this scale has rarely been seen.

On occasion, we are aware that workforce has been depleted, rather than reinforced – you must take some responsibility for the slow pace of works where this factor alone is one of the most obvious causes preventing "regular and orderly" progress.

d) *Choice of Classification Society*

We make no criticism of the competence or capability of LR in the classification of LNG newbuild projects. We note nonetheless that the choice of LR was an election made by FMEL and was not dictated by the ITT.

Sub-group 1.8.1 of the tender specification, forming Schedule 2 of the ITT, shows Lloyd's Register as class and states: "*Alternatively, the following DNV equivalent notation may be accepted...*". Sub-group 1.9.1 also recognises this choice. Part I, Box 8 of the draft NEWBUILDCON, forming Schedule 3 of the ITT, shows the DNV notation "*OR LLOYDS REGISTER EQUIVALENT*".

In the event, FMEL were the only bidder that specified LR in their tender submission; one other specified for DNV and four bidders made no election as to Class at the time of their bid. Difficulties or delays which you may have experienced with LR are not attributable to CMAL.

e) *Insufficient yard space*

You state in the Claim that you resolved to build the vessels in sequence rather than in parallel, admittedly due to the constraints of space available. It may well be that it is the limitations of your slipway that was the dominant cause of that decision and all which it brings. Taking due consideration of the requirement for efficient access and movement between the hulls, plus allowance for craneage and scaffolding, you appear to have underestimated the space requirement to achieve progress of parallel builds commencing at midships as was always intended.

We believe that the original decision to build the hulls in parallel was a FMEL choice rather than a stipulation of the ITT, and so reserve our position to maintain that FMEL miscalculated its ability to fulfil the Contracts effectively upon the land available.

That in March 2017 you explored the outfitting of the accommodation for hull 802 at Inchgreen, and your evident use of third party storage facilities, suggests inadequate space available at the Newark Works. That should never have been necessary if the methodology held out in your bid, that there was room and space for construction of two vessels simultaneously, could be borne out in practice.

Separately, we understand that delays or difficulties arose following the construction of the Module Hall that prevented the efficient movement of blocks from the new hall to the 801 slip.

f) *The effect of yard redevelopment*

Separately, the impact of the redevelopment of the Newark Works upon the "regular and orderly" progress of the fabrication must be considered. While we recognise the potential long-term benefits of investment in the fabric of the facility, the imperative (at all times) in the planning and execution of the redevelopment should (at all costs) have been the unhindered progress of hulls 801 and 802. Again, our position here is reserved.

g) *Premature launch of hull 801*

Given the references in the Claim (and in the GAO Report, as an indicator of international practice) to the "1:3:8" rule, it may well be thought that the launch of hull 801 was premature. We suggest that the launch of hull 801 was motivated by extraneous factors for which CMAL is not responsible, including: the release of cash collateral by HCCI; and the desire for the publicity of apparent progress for the benefit of the general public, the CBC fund investors and certain Ministers.

h) *Summary – alternative causes*

Individually, and when compounded, we believe that errors or misjudgements of FMEL own creation caused the preponderance of the delays which you now attribute to CMAL "hindrance". In particular, the limitations of space to fabricate hulls 801 and 802 alongside one another seems the most obvious reason for your predicament.

16. Changes to Rules and Regulations

Part 5 mentions clause 26 of the Contracts. Do you contend that any changes to Class or Flag State requirements have a bearing here?

17. Technical elements

We are in the process of a detailed technical review of the allegations which you have made.

We do not address those here, given our concerns as to the lack of legal or contractual basis (express or implied) for the Claim and which we suggest is required first to be demonstrated before significant time and cost is appropriate to be incurred in the factual and technical rebuttal.

18. Quantum

Similarly, we shall review separately the documents offered by way of vouching quantum but which we also consider of secondary relevance to your explaining precisely why, standing the detailed express provisions of the Contracts, the implied term(s) for which you contend can be maintained.

In the meantime, it seems that a proper description and calculation of many significant elements of the Claim is wholly wanting.

19. Currency losses

Your claim in respect of currency losses which we see mentioned again in your letter of 20 December 2018 is preposterous. We refer you to our letter dated 13 July 2017. We shall hold you responsible for our legal costs on an agent and client basis should you pursue it further.

20. Missing or illegible content

Appendix 3-63 is missing from the bundle but we have our copy of the first meeting minutes.

Appendices 3-15, 3-16, 3-19 to 3-24 inclusive, 3-30, 3-32, 3-47 and 3-47 are reproduced so small in the bundle as to be barely legible. If your Claim is to proceed to Court, please provide full-size copies of each.

Appendices 3-35, 3-36, 3-42 to 3-44 inclusive and 3-49 appear heavily redacted. If you are to rely on them to any degree, please provide complete copies.

21. Conclusion

We have given your Claim bundle very careful consideration. We have consulted at length with our legal advisers and with Senior Counsel in relation to its content.

In summary, we would adopt the introductory description of the GAO Report (page 4) as accurately describing our position:

*"In commercial shipbuilding, firm, fixed-price contracts are almost always used. This type of contract (1) provides for a price that is not subject to any adjustment on the basis of the contractor's experience in performing the contract and (2) places upon the contractor maximum risk and full responsibility for all costs and resulting profit or loss."*

You have persistently failed, in our correspondence exchanged in the past 18 months and now in the Claim before us, to address the provisions of the Contracts which together we signed.

We suggest that a claim in damages for breach of an alleged implied term must address in detail:

- (i) the contract which the term is intended to supplement;
- (ii) show no inconsistency between the alleged term and the contracts as written; and
- (iii) show a vacuum which the term must necessarily fill in order to give the written agreement coherence or business efficacy.

We do not believe you have satisfied the requirements of such a claim. For this reason we make no more than high level comments upon the technical allegations or the limited quantification so far offered in support.

We would also adopt as appropriate to describe your Claim and circumstances, the following passage from the Philips Electronique Grand Public case from 1995, which was approved by the Supreme Court judgement in Marks and Spencer and by the Commercial Court of the Court of Session in the Zahid v. Duthus Group case in Scotland last year:

*"The question of whether a term should be implied, and if so what, almost inevitably arises after a crisis has been reached in the performance of the contract. So the court comes to the task of implication with the benefit of hindsight, and it is tempting for the court then to fashion a term which will reflect the merits of the situation as they then appear. Tempting, but wrong."*

Simply put, your Claim presents as various instances of fault by CMAL your own evident inability to design and build the vessels as required by the Contracts. That was and is the Builder's responsibility. The implied term for which you contend cannot shift the design responsibility from the Builder to the Buyer, nor contradict any of the express terms as written. Regrettably, the professed capabilities within your tender bid have been let down by mismanagement, insufficient resource and the physical limitations of your facility.

We believe that the Commercial Court will have no difficulty in reading the Claim for what it is – distraction and misdirection.

It is a retrospective and in some parts near fictitious attempt to reallocate blame for your own catalogue of failures to satisfy the essential requirements of the Specification. The narrative of the Claim bears no comparison to the raw facts of what has taken place, nor to your own project plans as made from the outset and those continuing beyond the time at which you allege a fundamental change in the way of working was somehow forced upon you.

This letter is intended to remain at a reasonably high level and indicative rather than exhaustive. It is also written without prejudice to the whole rights and pleas of CMAL and may not be referred to by you without our express permission. All rights of CMAL arising pursuant the Contracts are reserved.

We shall refer to this letter in relation to any issue of expenses arising hereafter.

Yours faithfully

Kevin Hobbs  
Chief Executive Officer

for and on behalf of  
Caledonian Maritime Assets Limited

**WRITTEN SUBMISSION FOR CALEDONIAN MARITIME ASSETS LIMITED**

**Annex 3**

Master Construction Programme "801 CMAL 100m"

Master Construction Programme "802 CMAL 100m"

each dated 14 December 2015





